


# AREAL- Phase 1



*Progress & Status*

*B. Grigoryan  
on behalf of AREAL team*

# Contents



# Machine Layout




# Building & Infrastructure



- All construction works are finished
- Thermal stabilization & ventilation system is finished
- Water, power, networking, communication is ready
- General mounting works in laboratories are finished





- Minor mounting work for machine sub-systems
- Marks and signs placement
- Furnishing the laboratories



✓ Expecting to finish all before August 15, 2013



# Laser System



- Room and infrastructure is ready
- Optical table is mounted and pre-aligned
- Optics and optical mechanics is ready
- Preliminary optical path assembled, ready for measurements

- Some remaining accessories to buy
- Set-up and acceptance check upon laser arrival
- Final set-up and ready for operation

✓ Expecting to finish all before September 10, 2013


# RF System



- Infrastructure, cabling, power, etc. are ready
- RF System equipment is complete and mounted in place
- LLRF, MO, pre-amplifiers, klystron and other components are tested
- Modulators are ready
- Final assembly at operating locations is finished



- Waiting for RF pre-amplifier to be repaired
- Minor work on digitizing analog interlocks
- Final test of entire system
- Full power RF with LLRF and high power conditioning



✓ Expecting to finish all before August 22, 2013




# Vacuum System



- 100 % of machine components for vacuum system are procured
- 98% of components are tested for HV
- Dipole Vacuum chamber is ready
- Assembly of components in tunnel is started



- Gun cathode backplane pump out system is in progress
- Gun mirror holder fabrication and test for vacuum in progress
- Final assembly of entire linac



✓ Expecting to finish all before August 15, 2013





# Cooling System



- Klystron cooling system is ready and functioning
- Design of other components cooling is finished
- Required components for other systems procured



- Improvement on klystron cooling system for better reproducibility of temperature.
- Assembly of gun cooling,
- Assembly of solenoid magnet cooling
- Test and final assembly of entire system




✓ Expecting to finish all before September 20, 2013






# Control System



- Vacuum standalone control is ready
- Control system global architecture is ready
- Machine component device I/O list is ready




- Diagnostic system local control
- Timing system
- Global interlock system and personnel safety
- Implementation of local systems to global control



- ✓ Expecting to finish all before September 30, 2013




# Beam Diagnostics



- Nominal setup of diagnostics for Phase 1 is ready
- Diagnostics components ready
- Vacuum components for diagnostics ready
- 95% of required equipment is procured
- Vacuum test of components is done




- Assembly of components in progress
- Electronics for diagnostic devices in progress
- Procurement of remaining items in progress
- Control system for diagnostics in progress
- Final assembly of machine



✓ Expecting to finish all before September 25, 2013




# Magnets & Power Supplies



- Solenoid and Dipole magnets are ready
- Power supplies ordered for fabrication
- Magnetic measurement bench ready





- Power supply fabrication in progress
- Expecting magnetic measurements for all magnets
- Corrector magnets and power supplies design in progress
- Final assembly on machine



- ✓ Expecting to finish all before September 10, 2013




# Radiation Safety



- Calculations of radiation level for both operation modes are finished
- Radiation Safety equipment is procured
- Personnel safety concept is ready
- Tunnel, laser room, RF room radiation safety is provided




- Personnel safety interlock system integration in global control system in progress
- Mounting and assembly of safety equipment in progress
- Final assembly and test of radiation safety alarms and interlocks



✓ Expecting to finish all before September 20, 2013



# Time Schedule



# Summary

- More than 95% of machine components are at CANDLE
- Assembly of systems in parallel with alignment work is started
- Most of the tests (Vacuum, RF, MO, etc.) are finished
- All the general components procurement is finished



***Many thanks to all members and friends  
of AREAL !!!***

A bit more work to do to complete (“kick” ) the goal



- Remaining items are expected to arrive before August
- Assembly and test of arriving equipment has to be done.
- Finishing all the minor works and be ready for commissioning

